

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **6/18/08**
 NIGHTWORK **WEDNESDAY**
Shift Hrs Start **7:00** Stop **15:30**
Engineer's Hrs Start **7:00** Stop **15:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam Remark: Hinge/T-heads	7-day const. cal.: 553 Project work day: 763	Weather: clear/warm Hi 75F/Lo 57F
--	---	--------------------------------------

Description of Operation:
ABF - replace Hinge
RPS - continue with mushroom/T-heads on column cage rebar

EQUIPMENT AND/OR LABOR:							CONTRACTORS				
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO.				IDLE OR DOWN/ ELSEWHERE	REMARKS	Name	Classification	Prime / Sub
			34	38							
			Prestressing Cast-In-Place Concrete (Pier W2)		Structural Concrete, Bridge						

For equipment and personnel hours, please see LALIT MATHUR's (CT) diaries.

Weekly meeting w/ABF today. Gil (CT senior) quoted from Section 51-1.05 (pg. 349) regarding the chamfer strips that ABF forgot around the access openings, "Forms for exposed surfaces shall be constructed with triangular fillets not less than 19 mm x 19 mm attached so as to prevent mortar runs and to produce smooth straight chamfers at all sharp edges of the concrete."
The pipe beam for the Hinge K assembly is in the process of being rolled. It will be on its way to be galvanized soon.

ABF is moving forward with the lost deck supports in the southeast void area (DSC02022).
The last Hinge assembly has been thread-checked and returned to the support; their survey crew had 'okay'ed the position as of ~12:45. They are in the process of securing it with welds. They did not experience any more problems with the threads on the rods.
ABF continues to fabricate panels down below to complete the diaphragms and walls.



Materials:

Insp. Hrs. REG: 8.0	OT: 0.0	I forwarded pictures to Gina Guido to show that I have taken fall protection training already	 DAVID CHUNG Title
----------------------------	----------------	---	--

46.002