

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 542
Project working days no. 752
Date 06/07/2008
Inspectors Hours Start 6:30 Stop 15:30
Shift Hours Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 72 F Low: 48 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.							Remarks
Eqp no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc - 4100 W	4							T.D.
	1	Ron Lindsey	8							Foreman (T.D.)
	1	Norm Brian	8							O.E. (T.D.)
	1	Nick Filomeo	8							Mechanics (T.D.)
	1	Jerry Roll	8							Mechanics (T.D.)
	1	Mathew Fraser	8							Mechanics (T.D.)
75145	C	Bigge Mobile Crane	8							BIGGE Crane
	1	Doug Stone	8							BIGGE Crane operator
	C	RTG RG23	4							Drill Tech
	1	Brad Middleton	8							Foreman (Drill Tech)
	1	Rick Mccause	8							Drill Tech
	1	Ricky Mccause	8							Drill Tech
4AZ4581	1	Kenworth T-680	8							Taylor Haul Company
UP36329	1	Kenworth T-700	8							Taylor Haul Company
HVYHAL2	1	Ford F-150	8							Taylor Haul Company
HVY HAUL	1	Ford F-350	8							Taylor Haul Company
	1	CAT 950-G	8							Taylor Haul Company
	1	Richi Taylor	8							Taylor Haul Company
	1	Dusti Taylor	8							Taylor Haul Company
	1	Josh Conrad	8							Taylor Haul Company
	1	John Boyd	8							Taylor Haul Company
9B44947	1	Pio's truck	8							Pio's trucking company
9A99110	1	Pio's truck	8							Pio's trucking company

Description of Operation:

- Daily activity of contractors
 - T.D. continued to demobilize, especially the body of the crane.
 - Drill tech demobilize drill rig, i.e. BG23.
 - Taylor haul company is on-site for demobilization of the crane and drill rig.
 - See Art Pannu's diary for additional contractors' activities and comments.
- Note
 - 8 1/2 hours O.T. due to contractor activity on Saturday.

Inspector: SeongHyeok Song Trans Engineer (Civil) / Asst. Struct. Rep

REC'D *08 JUN-24 #005184

46.002