

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 532
Project Work Day No. 742
Date 05/28/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 06:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								Name	Contractor
1	1	Gen. Foreman	8								Terry Cronk	ABF	
2	1	Pile Driver	8								Tony Crieghton	ABF	
3	1	Pile Driver	8								George Mcneil	ABF	
4	1	Laborer	8								Jose Molina	ABF	
5	1	Laborer									Rickie Campos	ABF	
6	1	Crane Operator	8								Dale Thomas	ABF	
7	1	Pile Driver	8								Rodney Thompson	ABF	
8	1	Pile Driver J/M	8								Audre Hudson	ABF	
9	1	Operator Apprentice/Forklift and Elevator	8								Douglas Greene	ABF	
10	1	Pile Driver/Welder	8								Harry Wheat	ABF	
11	1	Elevator Operator	8								Howard Schroyer	ABF	
12	1	Pile Driver								8	Nigel Lohse	ABF Foreman	
13	1	Pile Driver									Terry Brown	ABF Gone for 2-3 months	
14	1	Pile Driver	8								Eddy Mondassa	ABF	
15	1	Pile Driver	8								Josh Menchaca	ABF back	
16	1	Pile Driver								8	Tony Bragg	ABF	
18	1	Pile Driver	8								Paul Mason	ABF to Pier 7	
19	1	Pile Driver	8								Andy Adam	ABF	
20	1	Pile Driver	8								Kurt Chaffion	ABF	
21	1	Pile Driver	8								Jesse Johnasen	ABF	
22	1	Pile Driver Foreman									Jesse Johnasen	ABF	
23	1	Pile Driver								8	Leo Vego	ABF to Pier 7	
24	1	Pile Driver								8	Henry Wheat	ABF to Pier 7	
25	1	Pile Driver								8	Rickie Yembo	ABF to Pier 7	
25	1	Pile Driver								8	Paul Eckstrom	ABF to Pier 7	
26	1	Pile Driver								8	Ken Reynolds	ABF	
26	1	Iron worker								8	Eddy	ABF	
	1	1 st Man Lift S-125									Tim Greenlee	ABF/RSC	
	1	Lincoln Vantage Welding M/C 768-50-4005	8									Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4009										ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032								8		Hertz Rental	

REC'D *08 JUN-24 #005185

46.002

1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF Hinge K
1	MQ Whisper Watt 7000 549-20-4007								8			ABF
1	MQ Whisper Watt 7000 549-20-4044								8			ABF
1	Ingersoll Rand Air compressor 20-2183								8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
1	Ingersoll Rand Air Compressor 185R								8			ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8										ABF
1	Ingersoll Rand Flood Lights 536-40-6831											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8										ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839								8			ABF power
1	Genie 541-4000N Flood Lights 536-40-4843								8			ABF power
1	Genie 541-4000N Flood								8			ABF power
1	Genie 541-4000N Flood								8			ABF power
1	Balden Generator											ABF for return
1	MQ Generator Standby											ABF for return
1	Water Chilling System											ABF for return
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2										ABF
1	Elevator	8										ABF

Weather: Sunny morning, wind medium to high, Hi 70 F Lo 60 F, some light in the morning.

Description of Operation:

ABF started sandblasting the top of walls poured on May 6, 2008.

ABF continues working on the 3rd & 4th Hinge K Assemblies.

ABF is reworking the North-West formwork for alignment and elevation. This portion of wall formwork has rotated along the wall axis slightly.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations in the vicinity.
- (c) Attended Team Concrete Meeting at 8 AM.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep