

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 533
Project Work Day No. 743
Date 05/29/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 06:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer											Rickie Campos	ABF
6	1	Crane Operator	8										Dale Thomas	ABF
7	1	Pile Driver	8										Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8										Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8										Douglas Greene	ABF
10	1	Pile Driver/Welder	8										Harry Wheat	ABF
11	1	Elevator Operator	8										Howard Schroyer	ABF
12	1	Pile Driver	8										Nigel Lohse	ABF Foreman
13	1	Pile Driver											Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8										Eddy Mondassa	ABF
15	1	Pile Driver	8										Josh Menchaca	ABF back
16	1	Pile Driver	8										Tony Bragg	ABF
18	1	Pile Driver	8										Paul Mason	ABF
19	1	Pile Driver	8										Andy Adam	ABF
20	1	Pile Driver	8										Kurt Chaffion	ABF
21	1	Pile Driver	8										Jesse Johnasen	ABF
22	1	Pile Driver Foreman										8	Leo Vego	ABF to Pier 7
23	1	Pile Driver										8	Henry Wheat	ABF to Pier 7
24	1	Pile Driver										8	Rickie Yembo	ABF to Pier 7
25	1	Pile Driver										8	Paul Eckstrom	ABF to Pier 7
25	1	Pile Driver										8	Ken Reynolds	ABF
26	1	Iron worker											Tim Greenlee	ABF/RSC
	1	1 st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental

46.002

1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental
1	MQ Power Generator 220	8												ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8												ABF Hinge K
1	MQ Whisper Watt 7000 549-20-4007									8				ABF
1	MQ Whisper Watt 7000 549-20-4044									8				ABF
1	Ingersoll Rand Air compressor 20-2183									8				ABF central
1	Ingersoll Rand Air Compressor 006-18-4293									8				ABF
1	Ingersoll Rand Air Compressor 185R									8				ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8												ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8												ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839									8				ABF power
1	Genie 541-4000N Flood Lights 536-40-4843									8				ABF power
1	Genie 541-4000N Flood									8				ABF power
1	Genie 541-4000N Flood									8				ABF power
1	Balden Generator													ABF for return
1	MQ Generator Standby													ABF for return
1	Water Chilling System													ABF for return
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	2												ABF
1	Elevator	8												ABF

Weather: Sunny morning, wind medium to high, Hi 70 F Lo 60 F, some light in the morning.

Description of Operation:

ABF continues sandblasting the top of walls poured on May 6, 2008.


ABF continues working on the 3rd & 4th Hinge K Assemblies.

ABF is reworking the North-West formwork for alignment and elevation. This portion of wall formwork has rotated along the wall axis slightly.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.
- (c) Attended Safety Meeting at 8 AM.
- (d) Attended Gary Pursell's Staff Meeting immediately after the Safety Meeting.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep