

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 537
Project Work Day No. 747
Date **06/02/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 06:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
		#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel											IDLE OR DOWN	Name
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer												Rickie Campos	ABF
6	1	Crane Operator	8											Dale Thomas	ABF
7	1	Pile Driver									8			Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8											Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8											Douglas Greene	ABF
10	1	Pile Driver/Welder	8											Harry Wheat	ABF
11	1	Elevator Operator	8											Howard Schroyer	ABF
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman
13	1	Pile Driver												Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver									8			Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8								8			Josh Menchaca	ABF to Pier 7
16	1	Pile Driver	8											Tony Bragg	ABF
18	1	Pile Driver	8											Paul Mason	ABF
19	1	Pile Driver	8											Andy Adam	ABF
20	1	Pile Driver	8											Kurt Chaffion	ABF
21	1	Pile Driver	8											Jesse Johnasen	ABF
22	1	Pile Driver Foreman												Jesse Johnasen	ABF
23	1	Pile Driver									8			Leo Vego	ABF to Pier 7
24	1	Pile Driver									8			Henry Wheat	ABF to Pier 7
25	1	Pile Driver									8			Rickie Yembo	ABF to Pier 7
25	1	Pile Driver									8			Paul Eckistrom	ABF to Pier 7
26	1	Iron worker									8			Ken Reynolds	ABF
	1	1 st Man Lift S-125												Tim Greenlee	ABF/RSC
	1	Lincoln Vantage Welding M/C 768-50-4005	8												Hertz Rental
															ABF
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8				Hertz Rental

1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental
1	MQ Power Generator 220	8										ABF Main power
1	MQ Whisper Watt 7000 549-07-5006	8										ABF Hinge K
1	MQ Whisper Watt 7000 549-20-4007								8			ABF
1	MQ Whisper Watt 7000 549-20-4044								8			ABF
1	Ingersoll Rand Air compressor 20-2183								8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4293								8			ABF
1	Ingersoll Rand Air Compressor 185R								8			ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8										ABF
1	Ingersoll Rand Flood Lights 536-40-6831											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8										ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839								8			ABF power
1	Genie 541-4000N Flood Lights 536-40-4843								8			ABF power
1	Genie 541-4000N Flood								8			ABF power
1	Genie 541-4000N Flood								8			ABF power
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2										ABF
1	Elevator	8										ABF

Weather: Coudy earlier, sunny later, wind low, Hi 68 F Lo 55 F

Description of Operation:

ABF continues sandblasting the top of walls poured on May 6, 2008.

ABF continues cleaning/removing the sand blasting material from the top.

ABF reported that they will be ready for inspection of sand blasted surface this afternoon.

ABF continues working on the 3rd Hinge K Assemblies.

ABF is reworking the North-West formwork for alignment and elevation. This portion of wall formwork has rotated along the wall axis slightly.

ABF is installing the block outs on the north-west wall.

RSC is installing the PT ducts in the north cages.

ABF received 4 drain pipes with Orange Tags.

ABF surveyors are giving the alignment for the supporting frames for Hinge K on the north side.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work continues.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.
- (c) Attended Gil's Staff Meeting at 8 AM.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep