

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 526
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 726
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/22/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			CCO 34S1 – Lay out	CCO 34S1 – Cutting Vertical Bar							IDLE OR DOWN	REMARKS
Equ ip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										Name Contractor
1	1	Superintendent	0									Gaige, Lance RSC
2	1	Foreman	0	2								Greenlee, Tim RSC
3	1	Ironworker	0									Vallarreal, Jose RSC
4	1	Ironworker	0									Manzano, Jose RSC
5	1	Ironworker	0									Lopez, Jorge RSC
6	1	Ironworker	0									Van Brusselen, Jon RSC
7	1	Ironworker	0									Raprasnussen, John RSC
8	1	Ironworker	0									Gomez, Daniel RSC
9	1	Ironworker	0									Balderrama, Julio RSC
10	1	Ironworker	0									Espinoza, Sal RSC
11	1	Ironworker	0									Mortenson, Kurt RSC
12	1	Ironworker	0									Bell, Joe RSC
14	1	Ironworker	0									Stockton, Luke RSC
15	1	Ironworker	0									Quiroz, Victor RSC

Weather: Cloudy, cold, dry soil, Hi 58 F Lo 48 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Tim Greenlee onsite to assist RSC with testing vertical rebar cut from south column cages.
- RSC working on Temporary Towers.

NOTES:

REC'D *08 JUN-25 #005205


B. Bedwell informed me today that RSC was on site to mushroom and torque t-heads onto cut vertical rebars from the south side for testing. However, RSC did not provide an approved qualified operator per Caltrans submitted list (on site with Gilber) to perform the task. He was informed RSC would need to qualify and submit for approval operators to perform task.

Office

Dealt with field issues in the office.
Wrote diaries.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep