

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 478
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 688
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/04/2008

Inspectors Hours Start 0630 Stop 1700
Shift Hours Start 0630 Stop 1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8											
		Big Digger Marine Barge	8											
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Operator	8	2									Kirt Dillard	Traylor Dutra
		Pile Driver Appentice	8	2									Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile Driver Appentice	8	2									Richard Hiebert Jr.	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	2									Gary Lewis	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D,F and G

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers D,F and G
2. Site work:
 - Berth 7: Traylor Dutra crew continued mobilized their equipment on two barges BD # 5 and Big Digger.
 - Parts of driving hammer MHU 500T have been delivered to the barge DB # 5.

Tranh V Le  Trans Engineer (D)/Asst. Struct. Rep

REC'D '08 JUN-28 #005220