

Job Stamp
04-0120F4
SFOBB SAS

Report No. 481
Project Work Day No. 691
Date 07-APR-2008
Shift Hours Start 7:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Sunny, 55°-65°

		HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:		#8 FURNISH TEMPORARY TOWERS											IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN		DESCRIPTION (Of Equipment or Labor)											Name	Contractor
SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS															

Description of Operation:

- 8am: Gilel's Staff Meeting
- Field Visit, Arrived at Foundations A and B at 9:30am
 - The proof test has been postponed until Wednesday or Thursday due to a crane malfunction
 - Work began at B-1 preparing to install secondary platform, which is to catch the spoils from excavation. Caltrans has not yet seen a revised work plan showing this new platform. Manual said he had seen drawings on it. I called John Callaghan to inquire where these drawings are. Received an email later stating TRN 919 will show details on the secondary B-1 platform. This transmittal should make it into our system by this afternoon or tomorrow.
- Sent draft response for RFI 1199R02 to John Dennis for concurrence
- Reviewed open Submittals

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.