

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 482
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 692
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/08/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8												
		8	2											Traylor Dutra
		8	2										Kirt Dillard	Traylor Dutra
		8	2										Ernie Hamilton	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
		8	2										Travis Logsdon	Traylor Dutra
		8	2										Danny Vega	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Gary Lewis	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Bud Germany	Traylor Dutra
		8	2										Theo Rohr	Traylor Dutra
		8	2										Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:
Temporary Towers D,F and G

Activities:

1. Office work:

- Review plans, special provisions and ABF submittals for Temporary towers D,F and G
- Construction meeting with ABF with the present of John Dennis – designer's representative.


2. Site work:

- Berth 7: Traylor Dutra crew continued mobilized their equipment on two barges BD # 5 and Big Digger.
- Continued the installation rubber tire protection for DB # 5.
- Site visit driving frame "D" together with John Dennis, Mark Baker and Jason Wilcox at Berth 7 to discuss about the welding quality of the driving frame. Jason will write a meeting minutes to ABF that will include the issue of manufacturer certification of the driving frame.

3. Overtime reasons

Stayed two hours to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep