

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 484
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 694
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/10/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8									
		Big Digger Marine Barge	8									
		Operator	8	2							Kirt Dillard	Traylor Dutra
		Operator	8	2							Ernie Hamilton	Traylor Dutra
		Pile driver Journeyman	8	2							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2							Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	8	2							Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2							Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	2							Gary Lewis	Traylor Dutra
		Operator	8	2							Joe Boracci	Traylor Dutra
		Operator	8	2							Bud Germany	Traylor Dutra
		Operator	8	2							Theo Rohr	Traylor Dutra
		Pile driver Journeyman	8	2							Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D,F and G

Activities:

- Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers D,F and G
- Site work:
  - Berth 7: Traylor Dutra crew continued mobilization their equipment on two barges BD # 5 and Big Digger.
  - Traylor Dutra crew installed 60' section for extension the boom on Manitowic crane on Big Digger marine barge, total length for the boom is 180'.
- Overtime reasons
 

Stayed two hours to observed construction activities because contractor worked overtime

THAN V-LE  A.S.R.

REC'D \*08 JUN-28 #005233