

Job Stamp
04-0120F4
SFOBB SAS

Report No. 484
Project Work Day No. 694
Date 10-APR-2008
Shift Hours Start 7:00 Stop 16:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Fog, 54°-71°

		HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:		#8 FURNISH TEMPORARY TOWERS											IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN		DESCRIPTION (Of Equipment or Labor)											Name	Contractor
SEE SEONG-HYEOK SONG'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS															

Description of Operation:

- Drafted response to S373R6 and S657R01
- Drafted and sent in response to RFI 1199R02
- Field Visit, Arrived at Foundations A and B at 10:30am
 - Traylor Dutra hooked the clam shell to the crane and began picking up the top soil at A-1. Two workers would guide the clam shell with hook lines to the desired location on the hillside. The crane then dumped the spoils in the area just south of the crane.
 - Patent is continuing work on installation of the staircase down to A-1 and B-1.
 - Manual spoke with Brad Middleton last night. Drill Tech is currently constructing forms for the testing of the battered micropiles at B-2
- Reviewed open submittals
- 3:00pm: Temporary Tower Meeting
- Worked 1 hr O.T.

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.