

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 485
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 695
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/11/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		DB-5 Marine Barge	8											
		Big Digger Marine Barge	8											
		Operator	8	2									Kirt Dillard	Traylor Dutra
		Operator	8	2									Ernie Hamilton	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	8	2									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	2									Gary Lewis	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Operator	8	2									Theo Rohr	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tacker	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temporary Towers D,F and G

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals # 657 for Temporary towers D,F and G
2. Site work:
 - Berth 7: Traylor Dutra crew continued mobilization their equipment on two barges BD # 5 and Big Digger.
 - Traylor Dutra crew continued and finished 60' section extension for the boom on Manitowic crane on Big Digger marine barge, total length for the boom is 180'.
 - On site meeting with ABF to discuss about welding quality and documentation for Temp. Tower D, to be continued discussion on Tues. Construction Meeting.

...anh V Le



Trans Engineer (D)/Asst. Struct. Rep