

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
m HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 489
Project Work Day No. 699
Date 15-APR-2008
Shift Hours Start 06:30 Stop 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Windy and Clear, 52°-65°

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item #8 - TOTAL HOURS											
D12-261	1	Manitowoc Crane	8											
L-270	-	D185Q Sullivan Air Compressor	IDLE											
39831 7/1/89831	2	Chevy 3500 Pick Up Truck	8										Traylor Dutra	
30-196	-	Power Generator	IDLE											
7-154	-	CAT-IT28B Loader	8											
246-01-6015	1	John Deer 270 Excavator	IDLE											
		9940 lbs Vertical Drill	IDLE											
DR-13	4	Man Basket Drill Platform	IDLE											
Traylor Dutra	1	Ron Lindsay (FOR)	10											
Traylor Dutra	1	Bill White (OE)	10											
Traylor Dutra	1	Ken White (OE)	10											
Traylor Dutra	1	Randall Lesley (PLDR)	8											
Traylor Dutra	1	Richard Hiebert Jr. (PLDR)	10											

Description of Operation:

- Field Visit, arrived 6:30AM
 - Foundation A1:
 - Removed forms around rat slab
 - Foundation B-1:
 - Manuel went down in man basket and inspected the condition of the hillside where excavation has taken place. He recommended Traylor-Dutra installs a retaining wall with shotcrete at the top of the hillside. Ron Lindsay will take his comments into consideration.
 - Excavation continued using the clam bucket and periodically emptying the spoils platform by hand shoveling.
 - Foundation B-2:
 - Manuel informed me the outcome of yesterdays meeting in Vancouver is that Drill Tech will test all micropiles however if there is severe cracking and/or the jack becomes unlevelled then the testing will cease. The testing of the vertical micropiles will resume tomorrow.
- Worked 2 hours O.T.

REC'D *08 JUN-28 #005246

Inspector:

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.