

**ASSISTANT STRUCTURES REP. DAILY REPORT**

Location & Description of Operation

YBI - TEMP TOWERS/ BERTH 7

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							WEATHER
			REGULAR	OT	RENTAL	QUANTITY			Idle or Down	overcast - showers 47 - 60°
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)							REMARKS	
Traylor-Dutra	1	Richard Hiebert	8	1					Foreman - Piledriver	
Traylor-Dutra	1	Adam Price	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Doug Brewer	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Craig Brewer	8	1					Piledriver Apprentice	
Traylor-Dutra	1	Richard Hiebert Jr.	5						Piledriver Apprentice	
Traylor-Dutra	1	Robert Utley	8	1					Laborer	
Traylor-Dutra	1	Travis Logsdon	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Joe Boracci	8	1					Operator - DB5	
Traylor-Dutra	1	Kurt Dillard	8	1					Operator	
Traylor-Dutra	1	Theo Rohr	8	1					Operator	
Traylor-Dutra	1	Ernie Hamilton	8	1					Operator	
Traylor-Dutra	1	Lee Tacker	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Gary Lewis	8	1					Laborer	
Traylor-Dutra	1	Danny Vega	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Bud Germany	8	1					Operator - Big Digger	
Traylor-Dutra	1	Tony Garcia	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Steve Gordon	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Terry Murray	8	1					Super Intendent	
Traylor-Dutra	1	Manuel Rublanes	8	1					Foreman	
Traylor-Dutra	1	Christopher Hellig	8	1					Operator CB-11	
Traylor-Dutra	1	Daxz Sweeney	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Kyle Morse	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Ventura Ochoa	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Gilbert Moya	8	1					Piledriver Journeyman	
Traylor-Dutra	1	Devin Chatham	8	1					Piledriver Journeyman	

REC'D \*08 JUN-28 #005266

Signature

Title

									page	2/2
P241		Manlift	8	1						Genie Boom Z-60/34
P242		Manlift								Genie Boom Z-60/35
P88		Crane	8	1						Grove RT-600E
Big Digger		Crane	8	1						Bud Germany
DB5		Crane	8	1						Joe Boracci
L437		Weld Machine	8	1						BLW-400SSW2
		AC Generator	8	1						Honda EB5000
L269		Generator	8	1						Sullivan-Palatek D185Q
P54		Forklift	8	1						IngersollRand VR-1044C
L-270		Air compressor	8	1						D185Q Sullivan
		Generator	8	1						Sullivan-Palatek D185
L660		Diesel Generator	8	1						Kubota KJ-T270FX-60
L479		Weld Machine	8	1						MQ Whisperweld DLW-400ESA
L480		Weld Machine	8	1						MQ Whisperweld DLW-400ESA
		Generator	8	1						Sullivan-Palatek D185
L300		Weld Machine	8	1						Miller Big Blu 302D
A78		Crane	8	1						Manitowac 2250
CB-11		Barge Crane	8	1						
Barge		Nash	8	1						TempTemp Pile Storage
Barge		Morty	8	1						Berth 7

Today, Traylor-Dutra is working @ Berth 7. Crews, R.Hiebert(DB5) and L.Tacker(Big Digger) are performing mobilization duties for both cranes. These Barge cranes will be used @ T1 for the Temporary towers driving frame piles and piles for the temp tower(temp/perm.)piles. There is lots of mobilizing activities all around Berth7 and aboard the barge cranes. Terry Murray(CB-11) and crew are mobilizing @ T1 in the morning and installing Tower D falsework piles. They installed pile #42J-W1, for details please see log pile sheets. I worked 1 hour overtime to cover the contractors operations.

Note: ABF-TraylorDutra did not inform caltrans that they were starting the work being performed today. They don't have the proper environmental permits to begin the work, RWQCB and SWPPP.

  
 Signature  
 DAMON BROWN

  
 Title  
 Asst Structures Rep.