

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 497
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 7067
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/23/2008

Inspectors Hours Start 0630 Stop 1600  
Shift Hours Start 0630 Stop 1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		CB-11 Marine barge	8	1										
		Nash Barge- pile storage	8	1										
		Sup.	8	1										
		Foreman	8	1									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	1									Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	1									Daxz Sweeney	Traylor Dutra
		Pile Driver Journeyman	8	1									Kyle Morse	Traylor Dutra
		Pile driver Journeyman	8	1									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	1									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	1									Devin Chatham	Traylor Dutra
		Operator	8	1									Christopher Hellig	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work Pile driving.

Activities:


1. Field work:

- T1 foundation: Traylor Dutra crew continued pile driving operation at pile 42" -J2 with diesel hammer Demag 62-22 ,length of the pile 115', tip elev. -25.119m, embedment 27' (40' required), vibro 16', drove 11', blow counts 195.
- Pile 42" -H1: length of the pile 114', tip elev. -27.313m, embedment 24' (40' required), vibro 12.5', drove 11.5', blow counts 153,
- Vibrate Pile 42-H2 by the end of the day.

2. Overtime reasons

Stayed one hour to observed construction activities, because contractor worked overtime

John V Le



Trans Engineer (D)/Asst. Struct. Rep