

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 498
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 708
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/24/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
		Regular	OT									REMARKS	
EQUIPMENT AND/OR LABOR:												Name	Contractor
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											
		CB-11 Marine barge	8										
		Nash Barge- pile storage	8										
		Sup.	8	1								Terry Murray	Traylor Dutra
		Foreman	8	1								Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8	1								Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8	1								Kyle Morse	Traylor Dutra
		Pile Driver Journeyman	8	1								Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	1								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	1								Devin Chatham	Traylor Dutra
		Operator	8	1								Christopher Hellig	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work pile driving.

Activities:


1. Field work:

- T1 foundation: Traylor Dutra crew continued pile driving operation at the South of T1 foundation with diesel hammer Demag 62-22
 - Pile 42"-H2: length of the pile 110', tip elev. -28.433m, embedment 28' (40' required), vibro 20', drove 4', blow counts 70
 - Pile 42" -J1: length of the pile 105', tip elev. -27.313m, embedment 24' (40' required), vibro 12.5', drove 11.5', blow counts 135.

2. Overtime reasons

Stayed one hour to observed construction activities, because contractor worked overtime

John V Le



Trans Engineer (D)/Asst. Struct. Rep

REC'D *08 JUN-28 #005275