

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 499
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 709
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/24/2008

4/25/08

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		CB-11 Marine barge	8											
		Nash Barge- pile storage	8											
		Sup.	8										Terry Murray	Traylor Dutra
		Foreman	8										Manuel Rublanes	Traylor Dutra
		Pile driver Journeyman	8										Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8										Kyle Morse	Traylor Dutra
		Pile Driver Journeyman	8										Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8										Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8										Devin Chatham	Traylor Dutra
		Operator	8										Christopher Hellig	Traylor Dutra
		DB-5 Marine Barge	8											
		Big Digger Marine Barge	8											
		Operator	8	1									Kirt Dillard	Traylor Dutra
		Operator	8	1									Ernie Hamilton	Traylor Dutra
		Pile driver Journeyman	8	1									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	1									Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	8	1									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	1									Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	1									Gary Lewis	Traylor Dutra
		Operator	8	1									Joe Boracci	Traylor Dutra
		Operator	8	1									Bud Germany	Traylor Dutra
		Operator	8	1									Theo Rohr	Traylor Dutra
		Pile driver Journeyman	8	1									Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	1									Steve Gordon	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work pile driving.

Activities:

1. Office work:

No office work today

2. Field work:

A. T1 foundation:

- No pile driving today.
- Traylor Dutra crew cut 42" piles J1, J2, H1, and H2 to level of 1.57m


B. Berth 7:

Traylor Dutra crew continued mobilized, repaired and replaced parts for the crane on DB#5 marine barge.

3. Overtime reasons

Stayed one hour to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep