

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 502
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 802
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/28/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		EQUIPMENT AND/OR LABOR:										
		For labor and equipment of the day, please see Demon's diary										

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work pile driving.

Activities:

1. Office work:
 - Staff meeting at 8:00 AM.
 - Review plans, special provisions and ABF submittal.
2. Field work:
 - A. T1 foundation:
 - No pile driving today due to environmental issue, barge CB 11 moved to Traylor Dutra yard at Alameda.
 - B. Berth 7:

Traylor Dutra crew continued mobilized, repaired and replaced parts for the crane on DB#5 marine barge.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep