

Job Stamp
04-0120F4
SFOBB SAS

Report No. 504
Project Work Day No. 714
Date 30-APR-2008
Shift Hours Start 6:30 Stop 15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Sunny, 62°-71°

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#8 FURNISH TEMPORARY TOWERS								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name
SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS												

Description of Operation:

- Drafted and sent in letter regarding the proof testing at B2 that was below what KCB working drawings specified. See letter 1841
- Met with Bill O'Sullivan to discuss S657. He intends to submit R2 by the end of today.
- Drafted and sent in S225R11
- Field Visit to foundations A and B, 10:00-12:00
 - Foundation B-1:
 - Drill Tech continued excavations using hand drill and removing spoils by shovel and skip box. Traylor Dutra sent down the John Deer excavator to break up the large rock.
 - Foundation A-1:
 - Traylor Dutra set up forms to install anchor bolts
 - Foundation B-2:
 - Regional Steel installed rebar cage
 - See Abdikarim Ali and Seong-Hyeok Song's diaries for other field inspections/activities

Inspector:

3 Rizzardo *Vine Rizzardo* Transportation Engineer/Assistant Structure Rep.