

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 505
Project Work Day No. 715
Date 05/01/2008
Shift Hours Start 0630 Stop 15:00
Inspector Shift 6:30 AM to 4:30 PM

Assistant Structures Representative **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)														Name
	1	Pile driver – Foreman	8												Ben Neal	ABF
	2	Pile Driver – Journeyman	8												Alan Briney	
	3	Pile Driver – Journeyman	8												Luke Paulk	
	4	Pile Driver – Journeyman	8												Jason Matlock	
	5	Pile Driver – Journeyman	8												Richard Yambao	
	6	Pile Driver – Journeyman	8												Edward Mendoza	
	7	Operator	8												Kevin Fitzgerald	
	8	Oiler	8												Kevin Alger	
4100	1	Crane "Ringer"	8												Manitowac	
MQ Power 25	1	Generator	8													
Vantage 500	1	Welding Machine											x			
P185R	1	Compressor											x		Ingersoll Rand	
481-93-4002	1	Man-lift	8												Hertz Rental – Genie S-125	
972279-549		Grout Mixer												x		

- Today, falsework post #2 was installed at Pier E2. According to Aaron (who conveyed Terry Dennis' account), the frame is placed exactly in accordance to the planned location.
- Reviewing the Special Provisions and the ASTM C1611/C-1611M-05, Standard Test Method for Slump Flow of Self-Consolidating Concrete (SCC), and other pertinent information on SCC in preparation of Tuesday's pour;

E2/T1

- The paint data record (ESC-DSM 11) and all the supporting data completed and I believe that I am officially done with this task;

Inspector: *Saman Soheili*
Saman Soheili _____ Trans Engineer (D)/Asst. Struct. Rep