

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 505
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 805
Form HC-10A (Rev. 6/80)	04-0120F4	Date	05/01/2008

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT									IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8												
		Big Digger Marine Barge	8												
		Operator	8	1										Kirt Dillard	Traylor Dutra
		Operator	8	1										Ernie Hamilton	Traylor Dutra
		Pile driver Journeyman	8	1										Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	1										Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	8	1										Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	1										Richard Hiebert	Traylor Dutra
		Pile Driver Appentice	8	1										Gary Lewis	Traylor Dutra
		Operator	8	1										Joe Boracci	Traylor Dutra
		Operator	8	1										Bud Germany	Traylor Dutra
		Operator	8	1										Theo Rohr	Traylor Dutra
		Pile driver Journeyman	8	1										Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	1										Steve Gordon	Traylor Dutra
		Pile Driver Appentice	8	1										Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	1										Tony Garcia	Traylor Dutra
		Pile driver Journeyman	8	1										Richard Hiebert J.	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D - False work pile driving.

Activities:

1. Office work:

Review plans, special provisions and ABF submittals. ABF – 000657 r02

2. Field work:

REC'D 08 JUN 28 #005301

A. T1 foundation:

No pile driving today due to environmental issue, barge CB 11 moved to Traylor Dutra yard at Alameda.


B. Berth 7:

- Traylor Dutra crew continued mobilized, repaired equipment on the DB # 5 barge and Big Digger.
- Marcos Yanez and Jostin John from Beeline Glass were present to replace glass at the control room on Big Digger barge.

3. **Overtime reasons**

Stayed one hour to observed construction activities, because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep