

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 509
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 719
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/5/2008

Weather: Clear and cool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1600

ASSISTANT RESIDENT ENGINEER'S
JASON WILCOX

CONTRACTOR - ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name

Description of Operation:

First day back from vacation. I was informed that the job was shut down while I was gone because some environmental permits were not submitted, nor was a turbidity control plan. The Contractor will however be allowed to drive the falsework piles for Temporary Tower frame D tomorrow.

Out at Yerba Buena Island Drilltech is drilling the 2 battered piles at the B1 foundation. They were able to finish this by the end of the day.

There was a staff meeting at 1300 hours where the main topic of conversation was the concrete pour for W2 that will happen at 0200 hours tomorrow morning.

Since the Contractor and his workers stayed until 1600 hours, and I had to get caught up on submittals from the Contractor, 2 hours of overtime was accrued.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Struct. Rep