

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 509  
Project Work Day No. 719  
Date 05-MAY-2008  
Shift Hours Start 6:00 Stop 13:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV


Weather: Clear, 59°-69°

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS										
SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS													

**Description of Operation:**

- Spoke with Bill O'Sullivan and he clarified that TRN 990, proposed alternate mix design is to be used at B-1 for the ratt slab mix and the Class 1 is to be used for the pile caps at A-1, B-1, & B-2 as well as an alternative for the pile caps at the CIDH piles.
- Field Visit, Arrived at Foundations A and B at 10:00am
  - A-1 & B-2:
    - Traylor Dutra continued readjusting rebar in order to accommodate for the anchor bolts.
  - B-1:
    - Drill Tech drilled batter micropile No. 9
    - See Abdikarim Ali's diary for other field activities
- Took 2 hours sick leave – Doctor's Appointment

**Inspector:**

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.