

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 509
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 719
Form HC-10A (Rev. 6/80)	04-0120F4	Date	5/6/2008

Weather: Clear and cool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S
JASON WILCOX

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor		
												Name	Contractor	
EQUIPMENT AND/OR LABOR:														
		Traylor Dutra												

Description of Operation:

The Contractor has started to mobilize for driving the falsework piles for Temporary Tower D, again, this morning. Damon Brown was on site at the beginning of work, but the driving of the piles did not start until mid afternoon. The Contractor started driving the battered pile J1 around 1400 hours.

At Yerba Buena Island Seong Song is observing the continuation of the drilling of the plumb micropiles at the B1 foundation.

Attended the 1330 hours meeting with ABF.

Since the Contractor and his workers stayed until 1600 hours, and I had to get caught up on submittals from the Contractor, 2 hours of overtime was accrued.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Struct. Rep

REC'D *08 JUN-28 #005314

May 6, 2008
Page 1 of 1