

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	510
Project working days no.	720
Date	05/06/2008
Inspectors Hours	Start 4:45 Stop 18:15
Shift Hours	Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation & SAS-W2 cap beam
Weather	HI: 64F Low: 51 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W	8	2						T.D.
7-154	C	CAT – IT28B loader								T.D.
30-196	C	Lincoln Electric 300D generator	8	2						T.D.
549-20-6031	R	DCA25USI MQ power generator		2		8				For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor								T.D.
246-01-6015	R	John Deere 9000lb Excavator								T.D.
	1	Ron Lindsey	8	2						Foreman (T.D.)
	1	Randle	8							Pile driver (T.D)
	1	Bill White	8	2						O.E. (T.D)
	1	Ken White	8	2						O.E. (T.D)
AC-40	C	VHP 750 Ingersoll Rand compressor	8	2						Drill Tech
8M70628	C	2500 Dodge Ram	8	2						Drill Tech
UG63505	C	Ford F-600	8	2						Drill Tech
	C	Compact drill-rig								Drill Tech
	C	Batter drill platform								Drill Tech
	1	Brad Middleton	8	2						Foreman (Drill Tech)
	1	Gerado Trujillo	8	2						Drill Tech
	1	Sistos Aguirre	8	2						Drill Tech
	1	Ulises Aguilar	8	2						Drill Tech
	1	Lulz Martinez	8	2						Drill Tech
	1	Ishmail Leon	8							Drill Tech
	1	Nicolas Leon	8	2						Drill Tech

Description of Operation:

- Daily activity of contractors
 - ABF poured SCC for internal longitudinal and transverse diaphragms.
 - Drill Tech drilled #3, 4, 7 and 8 holes of B1 footing (see Fig 1).
 - T.D. placed anchor bolts at A1 and B2 (see Fig. 2).
 - See Jason Wilcox, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - Worked on W2 pouring from 4:45 to 10:00 and W2 concrete curing from 13:00 to 18:15. See W2 crews' diary for contractors' activity and especially Ron Martin's diary for contractor's curing activity.
 - 5 hours O.T. due to field activity.



Fig 1. Drilling by T.D. at B1 foundation



Fig 2. Anchor bolts placement by T.D.

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep