

Job Stamp
04-0120F4
SFOBB SAS

Report No. 510
Project Work Day No. 720
Date 06-MAY-2008
Shift Hours Start 7:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

Weather: Clear, 59°-69°

		HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:		#8 FURNISH TEMPORARY TOWERS											IDLE OR DOWN	REMARKS	
Equip. #	N O M E N		DESCRIPTION (Of Equipment or Labor)												Name
SEE SEONG-HYEOK SONG'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS															

Description of Operation:

- Reviewed open submittals
- Checked D. Bradd's survey data for anchor bolts at B2 & A1. He will survey once the anchor bolts are in their final place. This is tentatively set for tomorrow.
- 1:30: Assisted in tour for Public Information office
- Field Visit, Arrived at Foundations A and B at 1:00
 - A-1 & B-2:
 - Traylor Dutra continued readjusting rebar in order to accommodate for the anchor bolts.
 - B-1:
 - Drill Tech drilled vertical piles No. 8, 7, 4, & 3.

Inspector:

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.