

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Construction Calendar no.	512
Project working days no.	722
Date	05/08/2008
Inspectors Hours	Start 7:00 Stop 17:30
Shift Hours	Start 6:30 Stop 17:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 61F Low: 50 F Partly cloudy

Equip no.	# personnel	Equipment and/or labor Description (of equipment or labor)	Hours – ITEM no.							Remarks
			Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc – 4100 W	8	2						T.D.
7-154	C	CAT – IT28B loader								T.D.
30-196	C	Lincoln Electric 300D generator								T.D.
549-20-6031	R	DCA25USI MQ power generator		2		8				For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor								T.D.
246-01-6015	R	John Deere 9000lb Excavator								T.D.
	1	Ron Lindsey	8	2						Foreman (T.D.)
	1	Randle	8							Pile driver (T.D.)
	1	Bill White	8	2						O.E. (T.D.)
	1	Ken White	8	2						O.E. (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor	8	2						Drill Tech
8M70628	C	2500 Dodge Ram	8	2						Drill Tech
UG63505	C	Ford F-600	8	2						Drill Tech
	C	Compact drill-rig								Drill Tech
	C	Batter drill platform								Drill Tech
	1	Brad Middleton	8	2						Foreman (Drill Tech)
	1	Gerado Trujillo	8	2						Drill Tech
	1	Sistos Aguirre	8	2						Drill Tech
	1	Ulises Aguilar	8	2						Drill Tech
	1	Luiz Martinez	8	2						Drill Tech
	1	Ishmail Leon								Drill Tech
	1	Nicolas Leon	8	2						Drill Tech

**Description of Operation:**

- Daily activity of contractors
  - D.T. installed micropiles and grouted holes of B1 (see Figs 1 and 2).
  - ABF surveyed micropiles of B1 (see Fig 3).
  - T.D. adjusted the position of anchor bolts of A1 based on surveying.
  - See Jason Wilcox, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.
  
- Note
  - Obtained mix design, i.e. 158752A, from Bryan (T.D.) and faxed an inspection form to METS.
  - T.D. pumped water while grouting.
  - ISI crew was on-site and collected grout samples.
  - 2 hrs O.T.
  
- Tentative future activities
  - CIDH drilling machine will be on site on May 10, 2008 (Saturday).
  - Two pile rebar cages will on site on May 12, 2008 (Tuesday).



Figs 1 and 2. T.D. installed micropiles and grouted holes.



Fig 3. Surveying by ABF for B1 micropiles

pector:  
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep