

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	513
Project working days no.	723
Date	05/09/2008
Inspectors	Start 7:00 Stop 17:00
Hours	
Shift Hours	Start 6:30 Stop 17:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 63F Low: 48 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W							T.D.
7-154	C	CAT – IT28B loader							T.D.
30-196	C	Lincoln Electric 300D generator							T.D.
549-20-6031	R	DCA25USI MQ power generator							For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor							T.D.
246-01-6015	R	John Deere 9000lb Excavator							T.D.
	1	Ron Lindsey							Foreman (T.D.)
	1	Randle							Pile driver (T.D.)
	1	Bill White							O.E. (T.D.)
	1	Ken White							O.E. (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram							Drill Tech
UG63505	C	Ford F-600							Drill Tech
	C	Compact drill-rig							Drill Tech
	C	Batter drill platform							Drill Tech
	1	Brad Middleton							Foreman (Drill Tech)
	1	Gerado Trujillo							Drill Tech
	1	Sistos Aguirre							Drill Tech
	1	Ulises Aguilar							Drill Tech
	1	Luiz Martinez							Drill Tech
	1	Ishmail Leon							Drill Tech
	1	Nicolas Leon							Drill Tech

Description of Operation:

- Daily activity of contractors
 - C.C. Meyers surveying crews checked anchor bolts of A1 and B2 (see Fig 1).
 - ABF re-checked anchor bolts of A1 and B2.
 - T.D. adjusted anchor bolts of A1 and B2 according to surveying.
 - See Jason Wilcox, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - Communicated with Bryan regarding x-value for mix design and requested him to send an email or letter containing x-value and mix-design number.
 - Checked anchor bolts of B2 with David Bradd and noticed that the elevation of B2 is 10~15 mm lower than the one of the plan. Informed Ron about it.
 - Counter-weights of drilling machine is on-site (see Fig 2)
 - 1 1/2 hrs O.T.

