

2. **Field work:**

A. T1 foundation:


- Traylor Dutra crew cut to grade two batter piles at the South side and mobilized the CB 11 barge to the North.
- In the afternoon, Traylor Dutra crew continued driving two plumb piles

B. Berth 7:

- Traylor Dutra crew continued mobilized, repaired equipment on the DB # 5 and Big Digger barges.

3. Overtime reasons:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep