

Job Stamp
04-0120F4
SFOBB SAS

Report No. 516
Project Work Day No. 726
Date 12-MAY-2008
Shift Hours Start 06:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 61°-74°

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item #8 - TOTAL HOURS											
D12-261	1	Manitowoc Crane	8.5											
L-270	-	D185Q Sullivan Air Compressor	IDLE											
6V56422	1	Ford F150	8.5										Traylor Dutra	
30-196	-	Power Generator	8.5											
7-154	-	CAT-IT28B Loader	8.5											
6F78374	2	Ford F550 Pick Up Truck	8.5										Drill Tech	
6Z06843	1	Ford F550 Pick Up Truck	8.5										Drill Tech	
Traylor Dutra	1	Ron Lindsay (FOR)	8.5											
Traylor Dutra	1	Bill White (OE)	8.5											
Traylor Dutra	1	Ken White (OE)	8.5											
Traylor Dutra	1	Randall Lesley (PLDR)	8											
Traylor Dutra	1	Dan Adams (PLDR)	8											
Drill Tech	1	Brad Middleton (FOR)	8.5											
Drill Tech	1	Sixtos Agurre (OE)	8.5											
Drill Tech	1	Rick McCause (OE)	7											
Drill Tech	1	Ricky McCause (OE)	7											
Drill Tech	1	Hector Perrez (OE)	7											
Drill Tech	1	Jason ??? (OE)	7											

Description of Operation:


- Field Visit, Arrived at Foundations A and B at 6:30am
 - Concrete mix #158752 arrived on site around 8:15am. Poured pile cap at A-1 and ratt slab at B-1. Seong and Ali stayed up with the truck to collect tags (see attached) and perform testing while I was down at the foundation inspecting the installation.
 - Drill Tech prepared the RTG RG 23S drill. They plan to begin drilling the CIDH piles tomorrow
 - Traylor Dutra mobilized equipment/material to make room for the drilling operation
 - During mobilization, Traylor Dutra realized the location of CIDH pile B3 is located outside the SWPPP fence and also is very near the end of the POW wall (ESA 9a). After checking the district plans

sheet C-1, ESA 9a is not shown at that location. The SWPPP fence will have to be replaced to encompass the work around B-3.

- o Worked 1 hour O.T.

Inspector:

Gina Rizzardo



Transportation Engineer/Assistant Structure Rep.