

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 518
Project working days no. 728
Date 05/14/2008
Inspectors Start 7:00 Stop 15:30
Hours
Shift Hours Start 6:30 Stop 18:00

Assistant Structure Rep.'s Daily Report

| | |
|-------------------------------------|--|
| Location & Description of Operation | SAS-Temporary towers, Tower A & B foundation |
| Weather | HI: 83F Low: 54 F Partly cloudy |


| Equip no. | # personnel | Equipment and/or labor Description (of equipment or labor) | Hours - ITEM no. | | | | | | IDLE | Remarks |
|-------------|-------------|--|------------------|----|----|--------|--|--|------|----------------------|
| | | | Regular | OT | DT | Rental | | | | |
| D12-261 | C | Manitowoc - 4100 W | | | | | | | | T.D. |
| 7-154 | C | CAT - IT28B loader | | | | | | | | T.D. |
| 30-196 | C | Lincoln Electric 300D generator | | | | | | | | T.D. |
| 549-20-6031 | R | DCA25USI MQ power generator | | | | | | | | For trailer (T.D.) |
| L-270 | C | D185Q Sullivan Palatek compressor | | | | | | | | T.D. |
| 246-01-6015 | R | John Deere 9000lb Excavator | | | | | | | | T.D. |
| | 1 | Ron Lindsey | | | | | | | | Foreman (T.D.) |
| | 1 | Randle | | | | | | | | Pile driver (T.D.) |
| | 1 | Bill White | | | | | | | | O.E. (T.D.) |
| | 1 | Ken White | | | | | | | | O.E. (T.D.) |
| AC-40 | C | VHP 750 Ingersoll Rand compressor | | | | | | | | Drill Tech |
| 8M70628 | C | 2500 Dodge Ram | | | | | | | | Drill Tech |
| UG63505 | C | Ford F-600 | | | | | | | | Drill Tech |
| | C | Compact drill-rig | | | | | | | | Drill Tech |
| | C | Batter drill platform | | | | | | | | Drill Tech |
| | 1 | Brad Middleton | | | | | | | | Foreman (Drill Tech) |
| | 1 | Gerado Trujillo | | | | | | | | Drill Tech |
| | 1 | Sistos Aguirre | | | | | | | | Drill Tech |
| | 1 | Ulises Aguilar | | | | | | | | Drill Tech |
| | 1 | Luiz Martinez | | | | | | | | Drill Tech |
| | 1 | Ishmail Leon | | | | | | | | Drill Tech |
| | 1 | Nicolas Leon | | | | | | | | Drill Tech |

Description of Operation:

- > Daily activity of contractors
 - D.T. drilled A3 up to the bottom of a steel casing and placed the steel casing (see Ali's diary for detailed information).
 - D.T. drilled B4 and A4
 - See Art Pannu, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- > Note
 - On site from 8:00 to 11:30.
 - Noticed that the spiral splices don't follow the spec and informed Art Pannu.
 - Sent concrete inspection request form associated with pours scheduled on May 15, 2008.

Inspector:
SeongHyeok Song



Trans Engineer (Civil) / Asst. Struct. Rep

REC'D '08 JUN-28 #005348