

Abdikarim
Ali/HQ/Caltrans/CAGov
05/14/2008 05:57 PM

To Seong-Hyeok Song/HQ/Caltrans/CAGov@DOT, Gina
Rizzardo/D04/Caltrans/CAGov@DOT
cc Mark Vilcheck/D04/Caltrans/CAGov@DOT, Arashdeep
Pannu/D04/Caltrans/CAGov@DOT

bcc

Subject Work Update

Hi guys,

It was a long day and there are some issues to sorted out before the concrete pour tomorrow afternoon. As we agreed upon today, here is where the contractor ended the work today.

- The B4 (CIDH Pile) drilling is finished around 2:55 PM at depth of 32 ft and 1 inches (385"). They are about 11" deeper than they should be.
- The A4 drilling started right after and finished depth of about 15 ft. They will continue tomorrow morning.
- The concrete pour is roughly scheduled in the afternoon may be around 1:00 PM.
- We have to make sure they use the Cemex mix design because the new mix design from Central has not yet been approved.
- Art informed me that B3 drilling is cleared so the contractor can drill now. However, Ron Lindsey from TD wants a letter from Caltrans stating we are allowing them to proceed with B3 foundation drilling. We should still monitor the time and equipment they mobilize to cut the wall.
- The rebar cage still need some work to be done before they can install to B3 and B4 foundation. The spiral ends should be bended to 135 degree and 150 mm tail. Art will deal with this in the morning and will communicate with the contractor.
- The concrete placement of the B4 CIDH will be two lifts, so there will be a cold joint about 2 meters from the top of the pile casing. We need to double check if that is what they suppose to do.

Best Regards,
Abdikarim Ali
SFOBB-SAS TEMPORARY TOWERS
Office: 510-286-0522
Cell: 510-7147041