

Job Stamp
04-0120F4
SFOBB SAS

Report No. 521
Project Work Day No. 731
Date 17-MAY-2008
Shift Hours Start 11:00 Stop 13:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 70°-82°

HOURS - ITEM NO.												REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS												
												SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS			

Description of Operation:

- Drill Tech was onsite repairing the drill auger that broke during drilling steel in A3, worked 4.5 hours as extra work.
- Took 4 cylinder samples from Friday's pour to the water bath.
- Work 4 hrs O.T.

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.

FIELD WORK ORDER / DELAY

Drill Tech Drilling & Shoring, Inc.
 2200 Wymore Way
 Antioch, CA 94509
 925/978-2060

Date Work Performed: 5-17-08
 Name/Job #: Bay Bridge 749
 CCO#: _____
 For: Caltrans / Traylor / Public

You are hereby authorized and directed to perform the following work as described below:

Complete the portion above for each item of authorized work at the outset.

EQUIPMENT

QTY.	DESCRIPTION	HOURS	QTY.	DESCRIPTION	HOURS
1	T-82	4.5			
1	T-45	4.5			

LABOR

EMPLOYEE	CLASSIFICATION	HOURS	
		REG	O.T.
Brad Middleton	Superintendent	-	4.5
Robert Hordlyte	Mechanic	-	4.5

MATERIALS

QUANTITY	DESCRIPTION	QUANTITY	DESCRIPTION
2	C-4.1 Pockets		
1 box	Carbon Rod		
1 Roll	MR211 5/64 welding wire		

Remarks: Repair Auger broken drilling steel in A-3
CTOH HMC

Acknowledgment of Work Performed: _____

Drill Tech Drilling & Shoring, Inc. Representative: Brad Middleton

Caltrans/Contractor: _____ Date: 5/17/08

Verification of Hours and Materials only. Responsibility for not agreed at this time: GR