

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A and B

WEATHER	Pt. Cloudy/65+/1 *F
---------	---------------------

REMARKS

Attend contractors tail-gate meeting and schedule of work for the day.

Weekly Staff meeting.

Drill B-3, to a depth of +/- 32'.

With new approved drilling plan for A-2 CIDH, contractor drills and installs casing +/- 2m.

Install CIDH reinforcement at B-3 and pour concrete, 2m below top of casing.

Concrete pour B-3, start pour at 1430hrs and finish at 1700hrs.

Micro-Pile testing continues at B-1. Manuel R (KCB) on-site.

Weekly TT design meeting.

Check PMIV for pending submittals and Lotus Notes for RFI's.

Inform ABF through a letter for non-compliance of approved plans, for A-2 CIDH reinforcement.

REC'D *08 JUN-28 #005365


Signature

TE - Civil
Title
Arashdeep Pannu