

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A and B

WEATHER	Fog/65+/1 *F
---------	--------------

REMARKS

Drill A-2, to a depth of +/- 28'.
With confined place entry plan, Drill-Tech cuts obstruction in A-3, at 18'. Stop work at 22', another obstruction.
Weekly TT construction meeting. ABF provides copy of revised plan sheet 102-04-R04, change in spiral reinforcement from 22mm to 19mm.
Install CIDH reinforcement at A-2 and pour concrete, 2m below top of casing.
Concrete pour A-2, start pour at 1430hrs and finish at 1700hrs. Two loads of concrete were rejected to for non-compliance.
Check PMIV for pending submittals and Lotus Notes for RFI's. Start response to submittals for Concrete Mix Design.

REC'D '08 JUN 28 #005370


Signature

TE - Civil

Title
Arashdeep Pannu



Seong-Hyeok
Song/HQ/Caltrans/CAGov
05/20/2008 08:20 AM

To Abdikarim Ali/HQ/Caltrans/CAGov@DOT, Gina
Rizzardo/D04/Caltrans/CAGov@DOT
cc Arashdeep Pannu/D04/Caltrans/CAGov@DOT
bcc

Subject Quick update on 05/19/2008 field work

Ali and Gina:

Quick summary on Monday field work:

1. B3 drilling: D.T. drilled holes up to 31.5' from top of the casing.
2. Concrete pour at B3: Three trucks came to the site from 13:30 to 15:00. Gina took two samples and performed slump test.
3. A2 drilling: Communicated with Art regarding RFI on A2 drilling and verbally let ABF know that RFI has been approved. D.T. resumes work at 12:00. At 16:00, D.T. placed steel casings and grouted.
4. Micropile testing: I monitored #1 and 5 vertical piles and Ali inspected two batter piles testing.
5. Concrete pour plan: Bryan indicated the plan of pouring concrete on Tuesday at 13:00 for A2.
6. Rebars: Inspected anchor bolt cages. Talked to Ron regarding the necessity to lower the bottom tie to enclose anchor bolts completely.
Manuel told me that ABF will ask sub-contractors to cut top portions of CIDH pile bars (vertical bars and spirals) to meet the 100mm clearance later on.
6. Other stuffs: Bryan mentioned that the rebars of A2 pile cages will be the same with the rest of pile cages. Immediately, inform Art regarding this issue.

Thank Ali and Gina for your help.

S.H. Song.

Seonghyeok Song
Self Anchored Suspension (SAS)
The San Francisco Oakland Bay Bridge (SFOBB) Seismic Safety Project
California Department of Transportation
333 Burma Road, Oakland CA 94607
Ph: 510-286-0496 (Office), 510-867-6220 (Mobile)