

Job Stamp
04-0120F4
SFOBB SAS

Report No. 525
Project Work Day No. 735
Date 21-MAY-2008
Shift Hours Start 7:00 Stop 16:30


ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 59°-68°

HOURS - ITEM NO.												REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS									IDLE OR DOWN	Name Contractor	
SEE ABDIKARIM ALI'S DIARY FOR OTHER CONTRACTOR'S EQUIPMENT AND LABOR DESCRIPTIONS														

Description of Operation:

- Field Visit, Arrived at Foundations A and B at 10:00am
 - A-2:
 - Drill Tech hit an obstruction around 10:00am at a depth of 23.5.' Brad went into the hole and attempted to cut around the obstruction, he came out about 11:00am. Drill Tech then tried to use the drill and auger to remove the obstruction, this procedure stopped around 11:30 at a depth of 23'-8". Brad again went down and this time successfully cut away the obstruction and drilling resumed around 11:55am.
 - Concrete was poured around 2:15. I checked the truck's batch information and Ali gathered two cylinders for 28-day strength. See his diary for more information.
 - B-1
 - Traylor Dutra placed east and west forms, RPS to be on site tomorrow to begin placing rebar
 - B-3
 - Traylor Dutra fabricated template to hold inner cage and anchor bolts, ABF to survey for final location of anchor bolts.
- Worked 1 hr O.T.

Inspector: Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.

A3 Obstructions,
Removed 5-20-08



A3 Obstructions,
Removed 5-21-08