

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 525  
Project Work Day No. 735  
Date 05/21/2008  
Shift Hours Start 6:00 Stop 2:30  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8											
	1	Pile Driver	4										Richard Yambao	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Pile Driver	4										Paul Eckstrom	ABF
768-50-4009	1	Welding Machine											Lincoln	ABF
	1	25 KWA generator										idle		ABF
002077	1	Compressor										idle	Ingersoll Rand	

Weather: Clear 67 F

Description of Operation:

1. Welding 3 1/2" x 2 1/2" x 14" long angle Iron at the end of stringer for Guard rail support.
2. I attended Team Concrete meeting at 8:00 am.
3. This morning Aaron and I walked to berth 7 to check detail work on stringer's carrier beams, I noticed pile drivers Paul and Richard are not present at job site and asked the foreman, Leo Vega, where are they, he answered they are helping the crane assembly crew and will be back soon. At this time Steve Marco, who was present, irrationally got upset and angrily said "You should not ask about ABF workers nor what they are doing. It is not in the contract to give such information" Aaron told him "We are Caltrans inspectors and we record every thing happening in the job site, including the hours for workers and equipment. If your foreman doesn't want to answer, its up to him. It is a matter of partnership and team work." To avoid further arguments we walked away and reported the incident to Saman.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep

REC'D \*08 JUN-28 #005378