

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	526		
Project working days no.	736		
Date	05/22/2008		
Inspectors	Start	6:30	Stop 17:00
Hours			
Shift Hours	Start	6:30	Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 74F Low: 53 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W	8						T.D.
7-154	C	CAT – IT28B loader	8						T.D.
30-196	C	Lincoln Electric 300D generator	8						T.D.
549-20-6031	R	DCA25USI MQ power generator	8						For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor							T.D.
	1	Ron Lindsey	8						Foreman (T.D.)
	1	Norm Brian	8						Pile driver (T.D.)
	1	Bill White	8						O.E. (T.D.)
	1	Randle Leslie	8						Pile driver (T.D.)
	1	Don Adams	8						O.E. (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram	5						Drill Tech
UG63505	C	Ford F-600	5						Drill Tech
	C	RTG RG235							
	1	Brad Middleton	5						Foreman (Drill Tech)
	1	Hector Peres	5						Drill Tech
	1	Sistos Aguirre	5						Drill Tech

Description of Operation:

- Daily activity of contractors
 - Regional Steel crews placed reinforcing bars at B1 pile caps (see Fig 1).
 - T.D. placed anchor bolts with cages for A3, A4 and B4. T.D. lowered the bottom tie of the cage to cover whole anchor bolt (see Fig 2).
 - Water pressure wash by D.T. at A3.
 - See Art Pannu, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - Checked layouts of micropiles according to the plans.
 - Drill Tech crews left early around 11:30.
 - Brought concrete samples to water batch.
 - 2 hours O.T.

REC'D '08 JUN-28 #005381



Fig 1. Regional Steel crews placed rebar at B1



Fig 2. T.D. placed anchor bolts of CIDH

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep