

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 526
Project Work Day No. 736
Date 05/22/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
	1	Foreman	8								Leo Vega	ABF	
	1	Pile Driver	8								Richard Yambao	ABF	
	1	Pile Driver	8								Henry Wheat	ABF	
	1	Pile Driver	8								Paul Eckstrom	ABF	
	1	Pile Driver	8								Rodney Thompson	ABF	
768-50-4009	1	Welding Machine	8								Lincoln	ABF	
	1	25 KWA generator	8									ABF	
002077	1	Compressor								idle	Ingersoll Rand		

Weather: Clear and windy 57 F


Description of Operation:

1. Welding 3 1/2" x 2 1/2" x 14" long angle Iron at the end of stringer for Guard rail support.
2. Cutting and building of wooden guard rails post for the east and west end of soffit deck detail 2 - MP. of falsework drawing.
3. Sizing and cutting W 12 x 53 for temporary carrier beams.
4. A truck load consisting of 6 W 36 x 160 # beams arrived at job site.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep