

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Construction Calendar no.	527		
Project working days no.	737		
Date	05/23/2008		
Inspectors	Start	7:00	Stop 15:30
Hours			
Shift Hours	Start	6:30	Stop 18:00


### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 65 F Low: 47 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
D12-261	C	Manitowoc – 4100 W							T.D.
7-154	C	CAT – IT28B loader							T.D.
30-196	C	Lincoln Electric 300D generator							T.D.
549-20-6031	R	DCA25USI MQ power generator							For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor							T.D.
	1	Ron Lindsey							Foreman (T.D.)
	1	Norm Brian							Pile driver (T.D.)
	1	Bill White							O.E. (T.D.)
AC-40	C	VHP 750 Ingersoll Rand compressor							Drill Tech
8M70628	C	2500 Dodge Ram							Drill Tech
UG63505	C	Ford F-600							Drill Tech
	C	RTG RG235							
	1	Brad Middleton							Foreman (Drill Tech)
	1	Rick Macause							Drill Tech
	1	Sistos Aguirre							Drill Tech
	1	Ulises Aguilar							Drill Tech
	1	Luiz Martinez							Drill Tech
	1	Ishmail Leon							Drill Tech
	1	Nicolas Leon							Drill Tech

**Description of Operation:**

- Daily activity of contractors
  - T.D. placed anchor bolt at B1 (see Gina's diary for detailed information).
  - See Gina Rizzardo's diary for labors and equipments.
  - See Art Pannu, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.
  
- Note
  - Mentioned Art that A2 pile cage will be cut 5.5 inch according to surveying by ABF.
  - Talked to Art and ABF crews to clarify the spacing of anchor bolts of B1.
  - Off-site, continue to write a diary and review plans.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep