

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 531
Project Work Day No. 741
Date 05/27/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8									Leo Vega	ABF	
	1	Pile Driver	8									Richard Yambao	ABF	
	1	Pile Driver	8									Henry Wheat	ABF	
	1	Pile Driver	8									Paul Eckstrom	ABF	
	1	Pile Driver	8									Rodney Thompson	ABF	
	1	Pile Driver	8									Ed Mendoza	ABF	
	1	Crane Operator	4									Mark Mom	ABF	
	1	Apperitice Operator, Oiler	4									Simon Streeter	ABF	
	1	Crawler Crane	4									Manitovoc	ABF	
768-50-4009	1	Welding Machine	8									Lincoln	ABF	
	1	25 KWA generator	8										ABF	
002077	1	Compressor									idle	Ingersoll Rand		

Weather: Clear and windy 62 F

Description of Operation:

- Setting prefabricated wooden panels for soffit deck, comprised of 4x 6" timber and 5/8" plywood, on top of stringers.
- Flying and loading W 36 x 160 # stringer on KRS 180 – 8 barge.
- Sizing and cutting W 36 x 160 # for short stringers for E2 pier column area.
- Cuting 4 x 6" timbers for cross bracing between stringers.
- Drilling holes in web section of W 36 x 160 # stringers for tie rods.
- Setting cross bracings between W 36 x 160 # stringers along with tying rods.
- I attended staff meeting at 8:00 am.

Additional Work on/off site:

- Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep