

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 532
Project working days no. 742
Date 05/28/2008
Inspectors Start 6:30 Stop 17:30
Hours
Shift Hours Start 6:30 Stop 16:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B foundation
Weather	HI: 67 F Low: 53 F Partly cloudy

Equip no.	# personnel	Equipment and/or labor Description (of equipment or labor)	Hours - ITEM no.							Remarks
			Regular	OT	DT	Rental			IDLE	
D12-261	C	Manitowoc - 4100 W								T.D.
7-154	C	CAT - IT28B loader								T.D.
30-196	C	Lincoln Electric 300D generator								T.D.
549-20-6031	R	DCA25USI MQ power generator								For trailer (T.D.)
L-270	C	D185Q Sullivan Palatek compressor								T.D.
	1	Ron Lindsey								Foreman (T.D.)
	1	Norm Brian								Pile driver (T.D)
	1	Bill White								O.E. (T.D)
AC-40	C	VHP 750 Ingersoll Rand compressor								Drill Tech
8M70628	C	2500 Dodge Ram								Drill Tech
UG63505	C	Ford F-600								Drill Tech
	C	RTG RG235								
	1	Brad Middleton								Foreman (Drill Tech)
	1	Rick Macause								Drill Tech

Description of Operation:

- Daily activity of contractors
 - T.D. poured CIDH piles second lift (see Abdikarim Ali's diary for ticket, test and sampling).
 - See Abdikarim Ali's diary for equipments and labors
 - See Art Pannu, Gina Rizzardo, and Abdikarim Ali's diaries for additional contractors' activities and comments.

- Note
 - On-site from 08:00 to 11:30.
 - Off-site, continue to review plans and prepare safety pre

Inspector: SeongHyeok Song Trans Engineer (Civil) / Asst. Struct. Rep

REC'D 08 JUN 28 #005405