

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

Foundation work at A and B

WEATHER	Sunny/60+ *F
---------	--------------

REMARKS

0600 hrs, out in field to check cleanliness on CIDH foundations for concrete pour.

David Brad onsite checking orientation and elevation A-2 after final set by ABF surveys.

Concrete pour starts at 0830hrs. Ali and Seong on-site.

Finish pour at 1130hrs.

Checked on PMIV for submittals and RFI.

Drill- Tech start to de-mob equipment.

REC'D 08 JUN 28 #005408

TE - Civil

Signature

Title
Arashdeep Pannu