

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 532
Project Work Day No. 742
Date 05/28/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Pile Driver	4										Rodney Thompson	ABF
	1	Pile driver	2										Henry Wheat	ABF
	1	Pile Driver	2										Richard Yambao	ABF
	1	Pile Driver	8										Jason Matlock	ABF
	1	Crane Operator	4										Mark Mom	ABF
	1	Apperitice Operator, Oiler	4										Simon Streeter	ABF
	1	Crawler Crane	4										Manitovoc	ABF
768-50-4009	1	Welding Machine	8									idle	Lincoln	ABF
	1	25 KWA generator	8											ABF
002077	1	Compressor										idle	Ingersoll Rand	

Weather: Clear and windy 57 F

Description of Operation:

- Setting prefabricated wooden panels for soffit deck, comprised of 4x 6" timber and 5/8" plywood, on top of stringers.
- Sizing and cutting W 36 x 160 # for short stringers.
- Drilling holes in web section of W 36 x 160 # stringers for tie rods.
- Setting cross bracings between W 36 x 160 # stringers along with tying rods.
- I attended Team Concrete meeting at 8:00 am.

Additional Work on/off site:

- Assembling of a new crawler crane.

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep

REC'D 08 JUN 28 1005409