

**ASSISTANT STRUCTURE REP.'S DAILY REPORT**

|                                     |                        |
|-------------------------------------|------------------------|
| Location & Description of Operation | SAS - TEMPORARY TOWERS |
|-------------------------------------|------------------------|

**Foundation work at A and B**

|         |              |
|---------|--------------|
| WEATHER | Sunny/60+ *F |
|---------|--------------|

**REMARKS**

0600 hrs, out in field to check cleanliness on B-1 and B-2 footing concrete pour.  
Asked Ron L (T.D.) for blowing out debris from forms before concrete pour.  
Bi-weekly safety meeting  
Pour starts at 1130hrs. Took samples from load # 1, 1-28-1/2 and 2/2.  
Weekly TT design team meeting.  
Met with Mark V. and discussed pending submittal issues at TT - C foundations (BCDC and Water Quality board approval).  
No Drill-Tech employees on-site.

REC'D 30 JUN 28 #005415  
*APC*

Signature

TE - Civil

Title

Arashdeep Pannu