

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 534
Project Work Day No. 744
Date 05/30/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:												Name	Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Pile Driver	8										Rodney Thompson	ABF
	1	Pile driver	8										Henry Wheat	ABF
	1	Pile driver	3										Ben neal	ABF
	1	Pile driver	3										Luke Paulk	ABF
	1	Pile driver	3										Allen Briney	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Jason Matlock	ABF
	1	Crane Operator	3										Mark Mom	ABF
	1	Apperetice Operator, Oiler	3										Simon Streeter	ABF
	1	Crawler Crane	3										Manitovoc	ABF
768-50-4009	1	Welding Machine	8										Lincoln	ABF
002077	1	25 KWA generator	8											ABF
	1	Compressor	8										Ingersoll Rand	

Weather: Clear and windy 53 F

Description of Operation:

1. Welding 3 1/2 x 3 1/2 x 14" long angle iron at the end of stringer for guard rail support.
2. Drilling holes in web section of W 36 x 160 # stringers for tie rods.
3. installing guard rail posts at the end of W 36 x 160 # stringers.
4. House cleaning and preparation for cap beam arrival.
5. Drilling holes in upper flange of W 36 x 160 # stringer for soffit deck tie bolts.

Additional Work on/off site:

- 1 - Assembling of a new crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep