

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 537
Project Work Day No. 747
Date 06/02/2008
Shift Hours Start 6:00 Stop 2:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										IDLE OR DOWN	REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)														Name
	1	Foreman	8												Leo Vega	ABF
	1	Pile Driver	8												Paul Eckstrom	ABF
	1	Pile Driver	8												Rodney Thompson	ABF
	1	Pile driver	8												Henry Wheat	ABF
	1	Pile driver (foreman)	8												Ben neal	ABF
	1	Pile driver	8												Luke Paulk	ABF
	1	Pile driver	8												Allen Briney	ABF
	1	Pile Driver	8												Richard Yambao	ABF
	1	Pile Driver	8												Jason Matlock	ABF
	1	apprentice	8												Josh Mencheca	ABF
	1	Crane Operator	8												Mark Mom	ABF
	1	Apperetice Operator, Oiler	8												Simon Streeter	ABF
	1	Crawler Crane	8												Manitovoc	ABF
768-50-4009	1	Welding Machine	8												Lincoln	ABF
768-50-4000	1	Welding Machine	8												Lincoln	ABF
	1	25 KWA generator	8													ABF
002077	1	Compressor	8										idle		Ingersoll Rand	

Weather: Clear 58 F

Description of Operation:

1. Drilling holes in upper flange of W 36 x 160 # stringer for soffit deck tie bolts.
2. Tying deck panels to stringers by bolts.
3. Falsework cap beams and their cross beams arrived at berth 7.
4. Welding hoisting eye pad on crossbracing beams.
5. Loading first section of cap beams on barge, assembling cross bracing and beams wrapping around the pier column between the cap beams.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep

REC'D ON JUN 28 11:05:27

report day 537