

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 538  
Project Work Day No. 748  
Date 06/03/2008  
Shift Hours Start 6:00 Stop 2:30  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
	1	Foreman	8											
	1	Pile Driver	8										Leo Vega	ABF
	1	Pile Driver	8										Paul Eckstrom	ABF
	1	Pile driver	8										Rodney Thompson	ABF
	1	Pile Driver	8										Henry Wheat	ABF
	1	Crane Operator	8										Richard Yambao	ABF
	1	Apperitice Operator, Oiler	8										Mark Mom	ABF
	1	Crawler Crane	8										Simon Streeter	ABF
768-50-4009	1	Welding Machine	8								idle		Manitovoc	ABF
	1	Welding Machine	8								idle		Lincoln	ABF
	1	25 KWA generator	8											ABF
002077	1	Compressor	8										Ingersoll Rand	

Weather: Clear 58 F

Description of Operation:

1. Prefabricated Wooden soffit decks along with some cross beams arrived at berth 7.
2. Loading second half of cap beams on barge, assembling cross bracings and beams wrapping around pier column between the cap beams.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep