

### ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS - # 8
-------------------------------------	------------------------------

#### Foundation work at A and B

WEATHER	Clear/65+/1 *F
---------	----------------

#### REMARKS

Attend contractors tail-gate meeting and schedule of work for the day.


Start response to Sub-702R3, provide a copy to Ken B. for review.

Contractor continues to clean up and prepare for de-mob from TT A and B foundation.

Check PMIV for pending submittals and Lotus Notes for RFI's.

Contractor to work Saturday to De-mob, move out 4100W crawler crane and RTG27G drilling rig.

REC'D \*08 JUN 28 #005439

  
Signature

TE - Civil  
Title  
Arashdeep Pannu