

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 544  
Project Work Day No. 754  
Date 09-JUNE-2008  
Shift Hours Start 07:00 Stop 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV


Weather: Clear, 74°-83°

			HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item #8 - TOTAL HOURS													REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)														
	1	Big Digger Manitowoc 2250 Crane	10													
	-	Delmag D100-13 Diesel Hammer	10													
	-	Mench MHU500T Hydraulic Hammer	10													
Traylor Dutra	1	Richard Hiebert (FOR)	10													
Traylor Dutra	1	Douglas Brewer (PLDR)	10													
Traylor Dutra	1	Adam Price (PLDR)	10													
Traylor Dutra	1	Craig Brewer (at yard)	10													
Traylor Dutra	1	Joe Boracci (PLDR)	10													
Traylor Dutra	1	Travis Logsdon (PLDR)	10													
Traylor Dutra	1	Robert Utley (PLDR)	10													
Traylor Dutra	1	Ventura Ochoa (PLDR)	10													
Traylor Dutra	1	Gilert Moya (PLDR)	10													
Traylor Dutra	1	Theo Rohr (PLDR)	10													

**Description of Operation:**

- 8am: Gil's Staff Meeting
- Field Visit, Arrived at T1 at 10:00
  - Traylor Dutra continues to assemble the south side driving frame
  - Work continues for placing the sand jacks on the north side
  - Traylor worked on breaking the welds on the pile to the barge, the welds were there for holding the piles to the barge during transportation
  - Rich informed me they do not plan on pile driving this Thursday, as ABF had informed us last Friday
- Reviewed water based work plans and driving submittals

Inspector:

Gina Rizzardo 

Transportation Engineer/Assistant Structure Rep.